

Johnson Hall Demolition Schedule 2022-2023

Interior Demolition and Abatement

- 8/22/22 – 9/2/22: Mobilization
- 8/29/22 – 10/14/22: 3rd Floor Interior Demolition & Abatement
- 9/19/22 – 11/4/22 2nd Floor Interior Demolition & Abatement
- 10/10/22 – 11/25/22 1st Floor Interior Demolition & Abatement
- 10/31/22 – 12/16/22 Ground Floor Interior Demolition & Abatement
- 10/17/22 – 12/16/22 Mechanical Penthouse Abatement
- 10/17/22 – 12/16/22 Basement Abatement

Structural Demolition

- 11/14/22 – 12/2/22: Mobilization
- 11/21/22 – 12/16/22: Johnson/Vogel Separation
- 11/21/22 – 12/16/22: Mechanical Penthouse Demolition
 - *****Robotic jack hammers periodically – significant noise*****

Material removal

- October – December Debris removal - 40'-50' trucks, 2-3xday, M-F 6 a.m. – 4 p.m.
-

Structural Demolition

- 12/19/22 – 2/9/23: Building Demolition
 - Top floor down, West to East, “munchers” concrete grinding

Material removal

- 12/19/22 – 2/9/23 Debris removal -smaller trucks, 10-12 up to 20xday, M-F 6 a.m. – 4 p.m.
 - Working with the city – Full-Time Flagger for traffic
-

Footing Demolition/removal

- Feb – March 2023: Massive jackhammering
 - ******Most significant vibration and noise during this phase******
-

Completion

- End of March