

## WSU Phase One Building Renovation



*The drum prior to demo.*



*Elder performing demo on the inside of the drum.*



*Paint prep of the cable trays.*



*American Ironworks & Erectors installing the new steel columns.*



## UPCOMING CONSTRUCTION

- Patch and paint walls on Level 3
- Demo the drum
- Slab on grade prep
- Install flooring in throughout Level 1
- Continue to install lighting fixtures throughout the project